## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20216118Address:2024 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
All Rough Inspection - Residential		Shawn Hoffman	Failed	Wednesday, June 22, 2022
Informatio	onal:			
1	Miscellaneous	-Portal frame pass This inspection to be done at all rough.		
	Correction			
		Not ready for rough inspection		
Corrective	e Action Required:			
2	Miscellaneous	- Nail off all LIB's through out		
	Correction	- Complete vent in garage		
		<ul> <li>Provide hangers on doubles at cat walk</li> </ul>		
		<ul> <li>Nail cspf and add straps in master bedroom</li> </ul>		
		- Strap top plate master closet		
		<ul> <li>Open front porch covering for inspection</li> </ul>		
		<ul> <li>Add stud under LVL bedroom 4 exterior wall</li> </ul>		
		<ul> <li>Strap DWV 2" and under second floor</li> </ul>		
		- Provide window bedroor	m 2	
		<ul> <li>Fire block penetration bedroom 4 top plate</li> </ul>		

**Comments:**