

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215418
Address: 1536 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Not Ready	Wednesday, June 22, 2022

Corrective Action Required:

1	Misc	NOT READY
---	------	-----------

- address top plate corner lap connection required per code at NW corner garage exterior wall
- seal low volt floor penetration at garage entry deadspace
- seal all top plate penetrations - see laundry
- seal gas line floor penetration at fireplace
- min (2) nails each stud/plate LIB straps, tighten up loose x bracing
- dbl girder truss at front bed #3 bearing on blocks above top plate, provide proper bearing and attachment for uplift resistance
- provide all truss hangers per plans
- have engineer address damaged gable truss bed#3

Comments: