

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20202637  
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Miscellaneous Inspection</b>	Robb Popp	Partial	Wednesday, June 22, 2022

Corrective Action Required:

1	Misc	Pre final
		Area A
		-Complete mister for dust collection and provide covers at machine hook ups
		-Provide restroom signage
		-Complete restroom mirrors and access panels
		-Provide all room signage
		-Mechanical room-secure mc at switch, provide cover plates at BMS and at ceiling
		-A108 seal gap outside of electrical outlet at sink,
		A2
		-202,203- cover plates
		-215- remove covers on sprinkler heads
		-206/ cover plates
		B1
		-Provide signage at electrical, label panels and panel schedules throughout
		-Protect gas lines in cabinets at science rooms

- Ensure 40" to reflective surface at restrooms
- Secure electrical and complete BMS boxes at mechanical
- Provide access panel covers at restrooms

B2

B214 bad gfci receptacles 2 locations

C!

- Provide all signage and panel schedules at electrical rooms
- C115D complete shower grab bars
- Protect in cabinet gas lines at science rooms
- Install restroom mirrors in gang bathrooms
- Mechanical room-finish BMS boxes, secure electrical, seal abandoned sleeve in rated wall
- C105 secure receptacle near mop sink

C2

- Complete BMS and secure electrical
- C208-missing grab bars
- C209-complete electrical and rooftop
- C200A- cover plates
- C219-cover plates
- C217,217A,217B-complete electrical
- C216-complete plumbing
- C215-incomplete

**Comments:**