

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214758
Address: 1270 SE BROADWAY CIR, LEES SUMMIT, MO 640811300 SE RANSON RD, LEES SUMMIT, MO
640811001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Tom Taylor	Partial	Wednesday, June 22, 2022

Informational:

1 Misc On Monday 5-23-2022, Amino brothers formed and poured approx 280 LF of CG-1 curb at the intersection of Hamblen & Bailey. Contractor also poured concrete full depth for roads pavement.

Informational:

2 Misc On Wednesday, 6-15-2022. Amino Brothers formed curb radius's on Cape st for the intersection for the far south entrance.

On Thursday, 6-16-2022. Amino Brothers Formed and installed CG-1 curbing at both the Cape Drive entrances. One at the far sW edge of the project and the other at the NW edge at the roadway tie-ins.

Informational:

3 Misc On Friday, 6-17-2022. Amino Brothers completed approx 1,200 LF of CG-1 curb for the front entrance of the school.

Informational:

4 Misc On Wednesday, 6-22-2022 Amino Brothers formed and poured CG-1 curb and (3) throats at the east end of the lane widening.

Comments: