

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Eric Sharp	Partial	Thursday, June 23, 2022

Informational:

1 Misc

Richard's crew was on site beginning grade cutting for curb lines. 6/15/22 ES

Performed a proof roll with Cody from ESS and 3rd party inspector. All areas looked good. 6/15/22 ES

ESS was onsite clearing aggregate around edges of curb lines from final cut they performed yesterday. 6/16/22 ES

Richard's crew onsite working on curbs. 6/17/22 ES

Richard's crew working on curbs. 6/20/22 ES

Richard's crew working on curbs and footings for trash pads. Put down 36 cy of concrete total. 6/21/22 ES

Richard's crew continued on curbs, finished all but a couple small sections and where it connects to existing sidewalk. 20 cy of concrete today. 6/22/22 ES

Comments: