

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Detention Basin		Partial	Thursday, June 23, 2022

Informational:

1 Misc

Richard's crew had dug out the pit for the northern most ADS underground detention basin. 6/17/22 ES

Richard's crew working on ADS system. Richard's crew got mats down and started on rock layer below chambers. 6/20/22 ES

Looked at detention basin design concerns with Glynn and Richard. 6/21/22a.m. ES

Richard's crew met with ADS this morning to verify basin elevations. Had 2 northern chambers installed minus end caps with pipe inlet/outlets. 6/22/22 ES

Richard's crew continued working on ADS system. 6/22/22 ES

Comments: