CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213588

Address: 3703 SW WALSH DR, LEES SUMMIT, MO 640823705 SW WALSH DR, LEES SUMMIT, MO 640823707

SW WALSH DR, LEES SUMMIT, MO 640823701 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Patrick Schonfeldt Failed Thursday, June 23,

Residential 2022

Corrective Action Required:

1 Misc UNIT 3701: OK TO INSULATE AND ROCK

UNIT 3703: OK TO INSULATE AND ROCK

UNIT 3705:

-support all DWV every 48" oc

-overnotched floor joist for DWV garage

-address broken truss master bed

OK TO INSULATE

UNIT 3707: OK TO INSULATE AND ROCK

Comments: