

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20215295  
Address: 2110 SW RED BARN LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Friday, June 24, 2022

Corrective Action Required:

1 Misc

- address over grown vegetation before any further inspections
- address rafter to ceiling joist connection
- address rafter/ceiling joist to top plate connection to be to plans
- anchor bolts to be in the middle 1/3 of the sill plate see garage portal
- anchor bolts missing nuts
- address s3.2 10 connections at deck
- fireblock furr down in pantry
- strap top plate where lapped less than 24" pantry/kitchen
- missing joist hanger above kitchen
- fireblock fireplace to ceiling line above master
- complete bath vent fans install though out
- no roof load on vaulted members in master bath. Per plans
- fire block all furr down ends in basement
- address RA panning at Rex room to unfinished area
- address over notched stud W bed 3 wall
- address over notched joists for master shower above bed 4
- complete concrete room electrical

**Comments:**