

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20213431
Address: 420 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ronald Paynter	Passed	Friday, June 24, 2022

Informational:

1 Misc

Beacon Concrete formed up curbing for the parking lot. Talked with them about using KCMMB mix, white cure, transition joints and saw cuts. They plan on pouring the approach and sidewalk after the asphalt has been laid.
RP 12-1-21

Informational:

2 Misc

Beacon concrete was working on curbs in front of building. Due to fall from building they are reforming curbs. Will be doing a dry style curb for the first section of curbing coming from north due to concerns of height of curb then transition back to wet curb after high point. Spoke with Sue and we agreed this is probably the best option with what could be seen in Field. 6/3/22 ES

Beacon concrete completed curbs in front of building. 6/10/22 ES

Comments: