

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20213052

Address: 3819 SW WALSH DR, LEES SUMMIT, MO 64082 3817 SW WALSH DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Residential</b>	Robb Popp	Failed	Monday, June 27, 2022

Corrective Action Required:

1	Miscellaneous Correction	-Final grade, splash blocks, sump extension -Raise meter pit to grade, ensure 14"-18" to top of meter
		3817-NO ACCESS
		3819-
		-Wall receptacles not to exceed 5.5' from finished floor per E3901.9 in garage
		-Garage door to be self closing and latching
		-Provide hammer arrestor at dishwasher
		-Stairs vary greater than 3/8" at top riser to main floor
		-Secure handrail at basement landing
		-Provide (2) 1/2" through bolts at all post to beam connections at deck
		-Flood light at exterior to be non accessible light source or above 8'
		-Obtain lawn irrigation permit and backflow certification
		-Seal top of meter can and disconnects

Comments: