

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063412 NW OLIVE ST, LEES SUMMIT, MO 64063408 NW  
OLIVE ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Joe Starlin	Partial	Monday, June 27, 2022

Informational:

1 Misc

06/27/22 Monday

Contractor began bringing in soil for grading as per project plans. ( I have reinforced and re-informed (numerous times) the developer that he will not be able to go vertical until as-built are submitted and approved for underground utilities and basin.)

**Comments:**