CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20220216Address:2032 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Tuesday, June 28, 2022
Corrective Action Required: 1 Misc			
	 -address over notched stud W garage -address studs over notched at master Closet -address rafter landing on 2x4 turned on side throughout -address holes drilled less than 2" from each other in ceiling joist see walk in pantry -provide viewing for cover patio roof framing -provide lateral bracing for 2x12 over rear slider -address over notched hip rafter above dining -fireblock vertical to horizontal every 10' in basement -addresses over notched studs for dwv in bed 4 closet -anchor bolts to be in the middle 1/3 in basement and stairwell sill plate -address underslab plumbing still not passed 		

Comments: