

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20216366

Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT,
MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR,
Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Adam Nacke	Partial	Tuesday, June 28, 2022

Informational:

1 Misc

5-23-22 AN crew is using geo grid with a aggregate base on top

6-20-22 AN. Freedom concrete is putting down curbs today also using white cure

6-20-22 AN. For the curbs they are using Kcmmmb 4k mix

6-21-22 AN crew has about 80% of the curbs done

Mix design ticket in DOCs

6-23-22 95% of the curbs are no complete. They have some spots around the approach's that need to be completed

6-28-22 still need to finish up the curb . Plan is to do the road next Tuesday

Comments: