

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213811
Address: 3813 SW MARYVILLE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Tuesday, June 28, 2022

Corrective Action Required:

1	Misc	-nail off stud shoe 1st floor bath , Incomplete. -provide correct header design at 2nd floor front bedroom,, was this addressed? -Address five joist that are bored more than 3 inches over kitchen for 3 inch DWV provide engineers letter on strapping or install floor Joist per code. See picture on portal
---	------	---

Comments: