

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20214416
Address: 540 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Not Ready	Thursday, June 30, 2022

Corrective Action Required:

1	THE FOLLOWING AREAS ARE APPROVED	-Hard lids: 120,127,128,127,118,119,125,110,104 -Soffits at 113,114,112,109
---	----------------------------------	--

Corrective Action Required:

2	Misc	6-30-22 -NOT READY FEE ASSESSED -COMPLETE SPRINKLERS, COVER PLATES AT J BOXES, SECURE MC, FINISH MECHANICAL, REMOVE STAINLESS AT CAPTIVE AIR DUCTS TO VERIFY FIRE WRAP
---	------	--

Comments: