

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20216103  
Address: 2023 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Thursday, June 30, 2022

Corrective Action Required:

1 Misc

- address garage portal frame not framed to plans
- seal top of furr out wall in garage
- address over notched stud left of service panel
- add rafter to ceiling joist connections throughout
- address cut hangers above dining
- missing nail in hanger above dining
- address great room exterior wall greater than 12' framed 2x4
- fire block vertically to horizontally every 10' in basement
- seal penetrations into furr down bed 3 closet
- seal and complete fire blocking at bed 4 window
- seal penetrations into furr down at bed 4 S wall
- complete dryer vent in basement
- (2) 1/2 though bolts at each deck post to beam connection
- nail exterior sheathing to plans

**Comments:**