

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20215083  
Address: 2031 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Thursday, June 30, 2022

Corrective Action Required:

- |   |      |   |
|---|------|---|
| 1 | Misc | <ul style="list-style-type: none"><li>-Top plate to header at pfg per plans/ design</li><li>-complete furr out wall in laundry</li><li>-fire block master / great room wall to ceiling space</li><li>-fire block fire place to ceiling space</li><li>-secure and protect gas line at fire place</li><li>-complete gas line installation</li><li>-uncover and complete s3.2 10 connection at deck</li><li>-uncover covered deck for inspection</li><li>-fire block foyer wall to ceiling space see dwv penetration</li><li>-mid way strap all dwv 2" or less in stud spaces</li><li>-install all windows and doors</li><li>-anchor all steel columns in basement</li><li>-front entry wall not tied to abutting exterior walls</li></ul> |
|---|------|---|

**Comments:**