

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20216366

Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT,  
MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR,  
Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Adam Nacke	Partial	Thursday, June 30, 2022

Informational:

1 Misc

5-23-22 AN crew is using geo grid with a aggregate base on top

6-20-22 AN. Freedom concrete is putting down curbs today also using white cure

6-20-22 AN. For the curbs they are using Kcmmb 4k mix

6-21-22 AN crew has about 80% of the curbs done

Mix design ticket in DOCs

6-23-22 95% of the curbs are no complete. They have some spots around the approach's that need to be completed

6-28-22 still need to finish up the curb . Plan is to do the road next Tuesday

6-30-22 AN freedom is finishing up the curbs at the two approaches

**Comments:**