

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Eric Sharp	Partial	Thursday, June 30, 2022

Informational:

1 Misc

ESS has a dirt crew on site working on compacting site and putting Tensar TriAx TX5 geogrid with aggregate down. 6/6/22 ES

ESS working on grading and compacting aggregate for sub base. 6/7/22 ES

Spoke with Cody this morning. They plan on doing a proof roll on Tuesday morning weather permitting. 6/8/22 ES

ESS working on rolling/grading and staking. 6/13/22 ES

ESS performed a proof roll on curb sections today using a truck with 20.05 ton load. All areas passed. 6/15/22 ES

ESS performed a proof roll for putting down base asphalt using a truck with a 20 ton load. All areas passed. 6/30/22 ES

Comments: