# CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

# **Inspection Summary**

Permit #: PRRES20216029

Address: 1601 SW ARBORWAY TER, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Mitchell Schwarz Failed Friday, July 01, 2022

Residential

### Corrective Action Required:

2 Misc

- -install all windows and doors
- -Seal penetrations from hvac chase into joists space
- -missing lib bed 1 bath
- -GT Bearing stud
- -secure and protect gas line at fire place
- -complete gas line install at fireplace
- -cspf nailing at great room windows and slider
- -missing lib bed 4
- -provide attic accesses throughout home as required by code
- -hgus26-2 hanger missing nails and installed to high.
- -missing tjc37 in garage
- -address columns in basement not correct size
- -fire block furr out wall into furr down in basement see strairs
- -address over drilled floor joist in unfinished area W wall
- -provide access to W side of furnace unfinished area
- -connect ufer ground to middle grounded bus bar

### **Comments:**