

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215028  
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                      | Inspector: | Outcome: | Date:                 |
|----------------------------------|------------|----------|-----------------------|
| <b>Water Line - Fire Hydrant</b> | Adam Nacke | Passed   | Sunday, July 03, 2022 |

Informational:  
2 Misc 3-18-22 & 3-21-22 AN no work being done

Informational:  
3 Misc Crew was on-site working on assembling hydrant and valve assembly.  
4/15/22 ES

6-1-22 AN fire hydrant is still not completed. Hydrant is assembled and there is a open hole but have not heard from plumber on when it will be installed

7-1-22 AN fire hydrant is now installed. Flushed water main for around 10 mins

Informational:  
1 Misc 3-15-22 AN crew has fully dug up to expose the water main for the hydrant install.. waiting on parts

**Comments:**