

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Eric Sharp	Partial	Tuesday, July 05, 2022

Informational:

1	Misc	Proof roll passed and Seal-O-Matic will be looking to start paving operations on 7/1. They are still awaiting an approval on change of plan to do 1 - 4" lift of base and 1 - 2.5" lift of surface. 6/30/22 ES
---	------	--

Informational:

2	Misc	Installing 4inches of base asphalt today. Coming back on Monday to do surface
---	------	---

Informational:

3	Misc	Seal-o-matic on site laying top 2.5" of surface asphalt today. 7/5/22 ES
---	------	--

Comments: