

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Eric Sharp	Partial	Tuesday, July 05, 2022

Informational:

1 Misc

ESS on site working on getting geogrid down and aggregate base on top.
6/13/22 ES

ESS on site working on finishing laying rock, grading and compacting
aggregate for curb and roadway. 6/14/22 ES

Performed proof roll with Cody from ESS using 20.05 ton loaded truck.
6/15/22 ES

Richard's crew started on the curbs on the west side of Black Twig Cir.
Installed almost 800' of curb and coated with white cure. 6/16/22 ES

Proofed rolled black twig cir and north parking lot of apartments again.
6/27/22 ES

Crews started putting up stakes and string line for curbs. 6/28/22 ES

Crews worked on finishing up string line for curbs. 6/28/22 ES

Curbs were inspected and observation of cure being placed on curb occurred
towards top of hill. More cure was needed on back side of curb and crew was
informed. Crew will be leaving early today foreman informed. 7/1/22 RH

Crews working on curbs again, mainly focusing on parking stalls and curb inlets. 7/5/22 ES

Comments: