



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20100231, Building Permit - Commercial  
Address: 930 NW BLUE PKWY, Unit:P, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Not Ready	Wednesday, March 02, 2011

Corrective Action Required  
2 MISC

NO CEILING TILE TO BE PLACED PRIOR TO ABOVE-CEILING INSPECTION EXCEPT THOSE FEW WHERE DEVICES ARE MOUNTED.

<b>Gas Service Inspection - Commercial</b>	John Borns	Failed	Wednesday, March 02, 2011
--	------------	--------	---------------------------

Corrective Action Required  
2 MISC  
Partial Correction  
3 MISC

CORRECT ALL PIPING ISSUES

GAS PIPING PRESSURE TEST LOST 2 PSI DURING MONITORING PERIOD

<b>Gas Piping Inspection - Commercial</b>	John Borns	Failed	Wednesday, March 02, 2011
---	------------	--------	---------------------------

Corrective Action Required  
1 MISC

SUPPORT ROOFTOP GAS PIPING NEAR ALL JOINTS AND CHANGES OF DIRECTION

Corrective Action Required  
2 MISC

ATTACH SLIP SHEET TO BOTTOM OF ALL WOOD BLOCKING FOR

Corrective Action Required  
3 MISC  
Corrective Action Required  
4 MISC  
Corrective Action Required  
5 MISC

ROOFTOP PIPING (SCREW TO SIDE OF BLOCK -- NOT BOTTOM)  
DIRT LEG CAP NOT REMOVABLE  
PIPE CLAMPS OVER-SIZE AT 3/4" PIPING  
ROOFTOP GAS PIPING NOT PAINTED

**Comments:**