

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW  
PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Eric Sharp	Partial	Thursday, July 07, 2022

Informational:

1	Misc	Proof roll passed and Seal-O-Matic will be looking to start paving operations on 7/1. They are still awaiting an approval on change of plan to do 1 - 4" lift of base and 1 - 2.5" lift of surface. 6/30/22 ES
---	------	--

Informational:

2	Misc	Installing 4inches of base asphalt today. Coming back on Monday to do surface
---	------	---

Informational:

3	Misc	Seal-o-matic on site laying top 2.5" of surface asphalt today. 7/5/22 ES
		Seal-O-Matic completed surface asphalt 7/5/22 ES

**Comments:**