CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210103

Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date: Adam Nacke **Detention Basin** Failed Thursday, July 07, 2022 Corrective Action Required: Miscellaneous 3-5-22 AN talk with terry about the basin and how they still need to get it to Correction drain. They have tried multiple times to fix it but it has not worked. Informational: Miscellaneous 3-28-22 AN spoke with Terry again and let him know that we needed the as builts for the structures in the basin and also the basin is still not draining Correction good enough Corrective Action Required: Misc 4-7-22 AN. Spoke with terry and they are making an effort to get the water out of the basin but the rain has made it hard to try and keep it dry. Corrective Action Required: Misc 4-27-22 AN no work has been done to fix the detention basin except for

pumping water out.

Corrective Action Required:

Miscellaneous 5-2-22 AN pics attached. Need to unclog overflow pipe and get silt fence up or rock checks installed. Excessive amount of silt built up.

7-7-22 RH. Nothing has been done to stop sediment from entering the basin. Still no approved plans for correcting the basin. Their TCO is about to expire I believe around July 15th.

Comments: