

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20216366

Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT,
MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR,
Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Adam Nacke	Partial	Friday, July 08, 2022

Informational:

1	Misc	7-7-22 RH. Contractor on site starting sidewalk. Sidewalk was being formed up to LS and ADA Standards. 7-7-22 RH. Afternoon. Sidewalk was formed up and aggregate placed and compacted. 7-8-22 RH. Crew was pouring and finishing the concrete for what was inspected the day before.
---	------	---

Comments: