

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215300
Address: 500 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------|--------------|----------|--------------------------|
| Driveway Inspection | John Jackson | Partial | Wednesday, July 06, 2022 |

Informational:

| | | |
|---|------|---|
| 1 | Misc | 07/06/22 Wednesday Contractor is removing soil and gravel from approach to obtain stabilization. 07/08/22 Friday Contractor flowable filled commercial parking approach area yesterday to stabilize subgrade. Contractor found that Lion Choice irrigation system was leaking toward the parking entrance area. |
|---|------|---|

Comments: