

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20215409  
Address: 940 NW PRYOR RD, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Robb Popp	Failed	Friday, July 08, 2022

Corrective Action Required:

1	Miscellaneous Correction	-ADDRESS IN WALL INSPECTION ITEMS NOT COMPLETED -ADDRESS HOOD INSPECTION NOT COMPLETED -COMPLETE ELECTRICAL AT DINING -REMOVE SHEET ROCK AT HARD LIDS-NO INSPECTION WAS PERFORMED ON CEILINGS -REMOVE ALL CEILING TILE FOR INSPECTION- NO TILE IS APPROVED
---	-----------------------------	---

**Comments:**