

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20216366

Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT,
MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR,
Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Adam Nacke	Partial	Monday, July 11, 2022

Informational:

1 Misc

7-5-22 AN bottorff concrete crew began to do the first of three pours at 6am .
For around the first 200ft or so it took them about 5 or 6 hours to but the
white cure on the roadway and i did say something to a member of the crew.
It was about 90 deg and sunny .HOT

7-11-22 RH. When inspecting first pour a crack was developing next to the
private fire hydrant on east side.

Comments: