

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	Eric Sharp	Partial	Monday, July 11, 2022

Informational:

1	Misc	Rudy's crew began installation of meter pits on 5/10/22. Running copper under road and coming off backside of meters ~10' with copper. 5/10/22 ES
---	------	---

Informational:

2	Misc	Rudy's crew continued installation of meter pits. Running copper under road and coming off backside of meters ~10' with copper. 5/11/22 ES
---	------	--

Informational:

3	Misc	Rudy's crew completed installation of remaining meters. Running copper off back side of main and connecting with compression fittings supplied by water utilities. 5/16/22 ES
---	------	---

Miller plumbing working on digging out water trenches to perform tie in from copper off back of meters to residence. 6/6/22 ES

Miller plumbing working on water services on two larger buildings. Will call in inspections for the morning. 7/11/22 ES

Walked all meter service locations with AN/RH and recorded numbers and conditions. There are multiple pits that will need to be repaired/replaced due to damage. 7/11/22 ES

**Comments:**

