

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201467

Address: 1425 SW WARD RD, LEES SUMMIT, MO 640811515 SW WARD RD, LEES SUMMIT, MO 640811000 SW
WINTHROP DR, LEES SUMMIT, MO 64081930 SW SCHERER RD, LEES SUMMIT, MO
640821401 SW WARD RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Nick Lightner	Partial	Thursday, June 09, 2022

Informational:

1 Misc

6-8-22 AN. The larger and smaller water mains are both installed. There is still a water main and meter that needs to be abandoned

Informational:

2 Misc

On Monday, 7-11-2022. Holt House contracting completed chlorination of the water line for the project. This will stay in the line until Wednesday and we will de-chlorinate and take water samples.

Comments: