CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213109 Address: 3723 SW WALSH DR, LEES SUMMIT, MO 640823725 SW WALSH DR, LEES SUMMIT, MO 640823727 SW WALSH DR, LEES SUMMIT, MO 640823721 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:		
Occupancy Inspection - Codes Residential		Shawn Hoffman	Failed	Monday, July 11, 2022		
Correc	ctive Action Required:					
1	Misc	Misc i am approving a TCO, fees need to be paid and the \$50 TCO fee this TCO will extend for 6 months because it is a modle as per Ja HARDING 07/08/2022 12:12 PM the other units need to be 100% complete on the interior prrior				
-final grade and sod -final sidewalk inspection development services to s		-final sidewalk inspection required, contactstill pening. development services to schedule -splash blocks all downspout and sump pump locations, min 36" discharge				
		C		**NO INSPECTION PER	FORMED 3725, 3723, 3	721 UNITS
	ctive Action Required:					
2	Misc	3721 sw Walsh drive				
		 Provide anti tipping d 				
		 Address steps at patie 	pentry over 7 3/4" and	not within 3/8" variance on flight		

- •Uncover smoke detectors in master bedroom
- •Label non gfci outlet in basement
- Protect electrical panel from water line above
- •Sump discharge minimum of 36" from foundation
- •Splash blocks
- •Seal top of A/C disconnect
- •Seal top of meter can
- •Roof vents at garage not installed
- Final grading and sod
- 3723 sw Walsh drive
- •steps at entry not within the 3/8" variance
- Dishwasher outlet not gfci protected
- •Address steps to patio, one over 7 3/4" and not within the 3/8" variance for total flight
- •Attach electrical whip at water heater
- •Add gravel to Egress window well
- •Sump discharge minimum of 36" from foundation
- •Splash blocks
- Roof vents at garage not installed
- Seal top of A/C disconnect
- Final grading and sod

3725 sw Walsh drive

- •Sump discharge minimum of 36" from foundation
- •Splash blocks
- •Address Steps to patio not within the 3/8" variance on entire flight
- Provide lock outs electrical panel
- •Add gravel to Egress window well
- •Seal top of A/C disconnect
- Roof vents at garage not installed
- Final grading and sod

3727 sw Walsh

- Roof vents at garage not installed
- •Sump discharge minimum of 36" from foundation
- •Splash blocks
- •Add gravel to Egress window well
- •Seal top of A/C disconnect
- •Outlet cover missing middle bedroom
- •Attach water heater electrical whip
- •Protect electrical panel from water line above
- •Anchor steel columns in basement
- Final grading and sod

Comments: