## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20215285

Address: 3635 NE AKIN DR, Unit:B, LEES SUMMIT, MO 640643635 NE AKIN DR, Unit:C, LEES SUMMIT, MO

640643635 NE AKIN DR, Unit:D, LEES SUMMIT, MO 640643635 NE AKIN DR, Unit:A, LEES

**SUMMIT, MO 64064** 

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Commercial

Khanh Nguyen

Failed

Tuesday, July 12, 2022

Corrective Action Required:

L Misc

- -Fire caulk penetration of firewall. No taping at penetrations
- -Install b-vent shield in attic
- -Provide furnace auxiliary condensate drain pan per code
- -Have engineer address torn out gussets at girder truss above master

bedroom of unit A \*\*nail per engineer letter

-Provide clearance min 1" from b-vent \*\*move the duct away so it's not

touching the b-vent

\*\*OK TO INSULATE

**Comments:**