## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRCOM20210263Address:1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                 |                    | Inspector:   | Outcome:                  | Date:                  |  |
|-----------------------------|--------------------|--|---------------------------|------------------------|--|
| Rated Assembly Inspection   |                    | Robb Popp  | Partial                   | Tuesday, July 12, 2022 |  |
|                             | e Action Required: |  |                           |                        |  |
| 1                           | THIRD FLOOR        | : THE FOLLOWING AREAS ARE APPROVED :                         |                           |                        |  |
|                             |                    | **AREA A**   |                           |                        |  |
|                             |                    | -RC CHANNEL AT UNITS AND CORRIDOR TO ARRA B                  |                           |                        |  |
|                             |                    | -SCREW PATTERN PATTERN CORRIDOR LID TO UNIT 3022             |                           |                        |  |
|                             |                    |  | ETE AT UNITS AND CORRIDO  | ORS EXCEPT AS NOTED    |  |
|                             |                    | BELOW  |                           |                        |  |
|                             |                    | PROVIDE FIRE COLLARS   | AT ROOF DRAINS IN CHASE   | AT 3008                |  |
|                             |                    | COMPLETE RATED CEILING ABOVE HARD LID AT 3010,3008,3004-3006 |                           |                        |  |
|                             |                    | MISSING SCREWS AT CLO  |                           |                        |  |
|                             |                    |  | S IN SHAFT ASSEMBLY AT BU | JILDING SEPARATIONS IN |  |
| Corrective Action Required: |                    | CORRIDOR   |                           |                        |  |
| 2 STAIR TOWER 1             |                    | : STAIRWAY 1 # 2003  |                           |                        |  |
| Corrective Action Required: |                    | 101/11/11/11/2000  |                           |                        |  |
| 3                           | STAIR TOWER 2      | : STAIRWAY 2 # 2009 AREA                                     | A                         |                        |  |
| Corrective Action Required: |                    |  |                           |                        |  |
| 4                           | SECOND FLOOR       | THE FOLLOWING AREAS A  | RE APPROVED               |                        |  |
|                             |                    | **AREA A**   |                           |                        |  |
|                             |                    |  |                           |                        |  |

-RC CHANNEL AT UNITS AND CORRIDOR TO AREA B

|   | -SCREW PATTERN AT CORRIDOR LID<br>-SCREW PATTERN AT UNITS AND CORRIDOR COMPLETE EXCEPT AS NOTED<br>BELOW   |
|---|--|
|   | PROVIDE FIRE COLLARS AT ROOF DRAINS IN CHASE AT 2008<br>COMPLETE RATED ASSEMBLY AT CEILINGS ABOVE HARD LIDS IN 2004-2006,<br>2008, 2010<br>ADDRESS PENETRATIONS IN SHAFT ASSEMBLY AT BUILDING SEPARATIONS IN<br>CORRIDOR   |
| Corrective Action Required:<br>5 FOURTH FLOOR | : THE FOLLOWING AREAS ARE APPROVED :   |
|   | <ul> <li>**AREA A**</li> <li>-RC CHANNEL CORRIDOR CEILING TO FIRE DOORS -</li> <li>-RC CHANNEL AT UNITS: 4004-4006, 4008,4021-4025,4027,4029</li> <li>- AREA A SCREW PATTERN CORRIDOR CEILING TO FIRE DOORS -</li> <li>-RC CHANNEL Corridor 4007 walls from mechanical closet 4021 to lobby 4011</li> <li>-SCREW PATTERN AT UNITS: 4021-4023, 4025, 4027, 4029, CORRIDOR 4007 to LOBBIES 4001,4011</li> <li>COMPLETE ROCK AT STAIRWELL 2</li> </ul>    |
|   | PROVIDE FIRE COLLARS AT ROOF DRAINS IN CHASE AT 4008<br>ADDRESS PENETRATIONS IN SHAFT ASSEMBLY AT BUILDING SEPARATIONS IN<br>CORRIDOR  |
|   | 4006-Address rock at emt   |
|   | 4004,4005-incomplete<br>COMPLETE RATED ASSEMBLY AT CEILINGS ABOVE HARD LIDS IN 4004-4006,<br>4008, 4010  |
|   | ***AREA "B" ***  |
| Corrective Action Required:                   | -RC AT CORRIDOR 4017 AND LOBBY 4011 CEILINGS:<br>-RC AT UNITS AND CORRIDOR PENDING ENGINEERED LETTER FOR BORED<br>TRUSSES-SEE ALL ROUGH INSPECTION REPORT  |
| 6 FIFTH FLOOR                                 | :THE FOLLOWING AREAS ARE APPROVED:   |
|   | <ul> <li>**AREA "A"**</li> <li>-RC CHANNEL AT CORRIDOR CEILINGS TO AREA "B"</li> <li>-RC CHANNEL AT UNITS 5004-5006,5008,5021-5025,5027,5029</li> <li>-RC CHANNEL AT CORRIDOR Walls from mechanical closet 5021 to lobby 5011</li> <li>-SCREW PATTERN AT WALLS AND CEILINGS CORRIDOR 5007</li> <li>PROVIDE FIRE COLLARS AT ROOF DRAINS IN CHASE AT 5008</li> <li>ADDRESS PENETRATIONS IN SHAFT ASSEMBLY AT BUILDING SEPARATIONS IN CORRIDOR</li> </ul> |
|   | ***AREA "B"***   |

-RC AT CORRIDOR 5017 APPROVED PENDING ENGINEERED LETTER FOR HOLES

|                             |      | BORED IN TRUSSES AT 5030 AND 5035<br>-LOBBY 5011- RC AT CEILING<br>-SCREW PATTERN AT WALLS AND CEILINGS CORRIDOR 5007<br>-RC AT UNITS AND CORRIDORS |  |  |  |
|-----------------------------|------|---|--|--|--|
| Corrective Action Required: |      |   |  |  |  |
| 7                           | Misc | 5022-REPAIR ROCK AT WALL IN BEDROOM CLOSET  |  |  |  |
|                             |      | 5023-REPAIR ROCK AT CEILINGS IN BEDROOM, LIVING ROOM  |  |  |  |
|                             |      | 5025- REPAIR ROCK AT CILINGS IN KITCHEN, LIVING ROOM  |  |  |  |
|                             |      | 5027- REPAIR ROCK AT CEILINGS IN BATH, BEHIND LINE SETS IN MECHANICAL   |  |  |  |
|                             |      | ROOM  |  |  |  |
|                             |      |   |  |  |  |

## **Comments:**