

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215409
Address: 940 NW PRYOR RD, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Failed	Tuesday, July 12, 2022

Corrective Action Required:

1	Miscellaneous Correction	Vent bath fans Connect heat ducts over bathroom Support all mc over bath rooms Hood missing wrap-Provide detail for hood, wrap and banding Provide plans Product installed in space prior to approval. Missing heat ducts over kitchen area. Repair all damaged fireproofing at structural steel Missing knock out in 4x4 box right of 3 compartment sink above ceiling. Support all low voltage above ceiling throughout. Cut drains above floor sinks. Provide gas test. And gas piping inspection. Provide access to gas valve behind soda machine south wall. Provide Identification (stencil) at fire walls per code Support and secure all electrical and low votage at dining hard lid Missing knock out in j box at kitchen and dining hard lid Provide screening at CO2 tank at exterior
---	-----------------------------	---

Comments: