

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216304
Address: 3201 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Patrick Schonfeldt	Failed	Tuesday, July 12, 2022

Corrective Action Required:

1 Misc

-use correct size lug for sub feeder at main service panel to neutral bar
-GEC for UFER must be continuous, no splices or breaks

E3607.5

SYSTEM GROUNDING. An unspliced main bonding jumper shall be used to connect the equipment grounding conductor(s) and the service-disconnect enclosure to the grounded conductor of the system within the enclosure for each service disconnect.

-Provide jumper from ground bar to neutral bar or land CEE on neutral bar

Comments: