

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215334
Address: 2043 SW FARM FIELD LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Wednesday, July 13, 2022

Corrective Action Required:

1	Misc	-support hips garage-NOT DONE -address all ceiling joists taper cut more than 25%-NOT ADDRESSED -uncover covered patio or provide way to view-PROVIDE COLLAR TIES 4' OC, -fireblock top of furr out wall in laundry -USE APPROVED MATERIALS AND METHODS -fire block furr out wall at basement stairwell landing-SEE UPPER LANDING -anchor steel column in basement-NOT DONE -bond gas line-IDENTIFY CONDUCTOR AT BOTH ENDS
---	------	--

Corrective Action Required:

2	Misc	INSPECTION DENIED EROSION CONTROL NOT IN COMPLIANCE. Mitchell Schwarz 07/13/2022 10:48 AM
---	------	--

Comments: