

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220752

Address: 1980 SE BLUE PKWY, Unit:2302, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Failed	Wednesday, July 13, 2022

Corrective Action Required:

1	Miscellaneous Correction	7/11/22 No access -Doors locked, called Luke at 816-896-3662, no answer. -RESCHEDULE WHEN CONTRACTOR WILL BE ON SITE WITH PLANS AND ACCESS. 7/13 called no answer- borders installed, open J boxes, penetrations in fire rated walls. recall for inspection, remove all borders , secure all MC within 12" of boxes, support per code. check plans on water line not being insulated. , label all plumbing. light fixtures hanging above ceiling. NO INSPECTION.
---	-----------------------------	---

Corrective Action Required:

2	Misc
---	------

Comments: