

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215333
Address: 2023 SW FARM FIELD LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Wednesday, July 13, 2022

Corrective Action Required:

1 Misc

- garage portal frame missing straps and nailing from top plate to header
- anchor bolts to be within 12" of plate breaks
- missing studs garage E wall
- furr down in garage for hvac
- furr out walls for hvac
- address cut double joist in garage
- no fireblock has been done in home
- connect ufer ground to middle grounded bus bar
- provide minimum 10psi at gas gauge for inspection
- HOUSE NOT READY FOR INSPECTION LIST SUBJECT TO CHANGE COMPLETE ALL ITEMS BEFORE REINSPECTION

Comments: