

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215682
Address: 4405 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Wednesday, July 13, 2022

Corrective Action Required:

1 Misc

- pfh at single car garage per plans
- add cut joist above garage for dwv and pex, pex lines also drilled to close to each other in this area
- complete/address panning in furr down/furr out in garage
- fire block E garage wall into furr down
- fire block furr out into furr down
- block hvac chase into furr down
- fix RA panning above fridge
- address joist above kitchen drilled for pex holes closer than 2"
- solid block under cantilever
- address joist hanger install incorrectly kitchen/great room garage wall
- hanger for beam above front stoop
- install blocking to plans at stairwell front wall , uncover to inspect nailing
- gt bearing and hold downs bed 4 closet
- protect NM Within 6' of attic access
- fire block basement stairwell wall vertically,horizontally every 10'
- address over drilled joist near egress window in basement
- address holes in floor joist drilled to close together near egress window
- uncover ufer and connect to middle grounded bus bar
- solid blocking under kitchen island to plans

Comments: