

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216145
Address: 4413 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Wednesday, July 13, 2022

Corrective Action Required:

1	Miscellaneous Correction	complete PFH portal frame nail pattern Nail exterior corner to plan, single bay garage back Tighten anchor bolts in garage Protect wiring 6' from attic access Fire block nm penetration pantry top and bottom Nail CSPF above sliding door at dining room E3901.1 Add electrical floor outlet near stairs at great room Fire block penetration nm top plate bedroom 1 entry Fire block penetration nm floor bedroom 1 and bathroom Fire block floor penetration nm at entry to great room Fire block SEC bedroom 2 at floor Entry wall not tied at top plate , strap both sides Fire block vertical exterior wall by wall bar Support soffit in basement wider than 4' to code Anchor deck ledger to house to code Complete window frame and flashing
---	--------------------------	---

Comments: