

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220625
Address: 2018 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Mitchell Schwarz	Failed	Thursday, July 14, 2022

Corrective Action Required:

1	Misc	footing poured without inspection. stop work issued provide third party inspection report.
---	------	---

Third party inspection does not meet the requirements of the city's third party footing inspection report.

Comments: