

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215828
Address: 2047 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Thursday, July 14, 2022

Corrective Action Required:

1	Misc	NO FURTHER INSPECTIONS UNTIL EROSION CONTROL IS IN COMPLIANCE -missing nails in hanger above master bath -complete bath fans in master bath -install all doors and windows. (Address door for master to deck) -address roof supports above great room -plans call for 2x8 ceiling joists above dining/kitchen area -seal hole in top plate at entry bath -fire block wall to ceiling in bed two. seal gaps. -missing nails in hanger SW corNer basement -address electrical in basement (holes board through floor joists closer than 2")
---	------	--

Comments: