

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Eric Sharp	Partial	Thursday, July 14, 2022

Informational:  
1            Misc            ESS has been hauling excess material from lots 11 & 12 and using that as fill for lot 7B. RP 4-12-22

Informational:  
2            Misc            ESS has a crew working on filling in back of pond damn near BlackTwig/Lowenstein Dr. Also working on moving fill from along side of Lowenstein Dr from storm sewer construction. 6/6/22 ES

ESS crew on site working on grading roadway from Lowenstein Dr to BlackTwig on west side of project. 6/7/22 ES

ESS crew working on grading roadway in preparation for paving.. 7/12/22 ES

ESS crew working on final grading for Black Twig. 7/14/22 ES

**Comments:**