

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20216366

Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT,  
MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR,  
Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Adam Nacke	Partial	Friday, July 15, 2022

Informational:

1 Misc 7-5-22 AN bottorff concrete crew began to do the first of three pours at 6am .  
For around the first 200ft or so it took them about 5 or 6 hours to but the  
white cure on the roadway and i did say something to a member of the crew.  
It was about 90 deg and sunny .HOT

7-11-22 RH. When inspecting first pour a crack was developing next to the  
private fire hydrant on east side.

7-14-22 AN bottorff is doing the second pour up to the approach on the south  
side

Informational:

2 Misc 7-14-22AN bedrock concrete is doing the approaches and are set up to pour  
on the 15th

7-15-22 RH. Came out at 7am and discussed approach.

**Comments:**