

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20214416  
Address: 540 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                    | Inspector:   | Outcome:  | Date:                 |
|--|--------------|-----------|-----------------------|
| <b>Occupancy Inspection - Codes Commercial</b> | Mark Harding | Not Ready | Friday, July 15, 2022 |

Corrective Action Required:

|   |      |  |
|---|------|--|
| 1 | Misc | This final was not ready.<br>Fire will not approve for stock and train for emergency lighting , etc.<br>For the Codes side- open electrical, open boxes in the ceiling, missing ADA bathroom signage, Mirrors in restroom over 40", gfcis in the kitchen not working and breakers off, electrical on exterior incomplete, parking lot light poles not installed. Tile floor not complete , trip hazard at the front door, flooring incomplete around the west bar( you cant even access the bar), transition at the east exit door. West side and patio was to congested for an inspection.<br>Incomplete inspection.<br>When it's closer to a final reschedule. |
|---|------|--|

**Comments:**