

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Eric Sharp	Partial	Saturday, July 16, 2022

Informational:

1	Misc	ESS has been hauling excess material from lots 11 & 12 and using that as fill for lot 7B. RP 4-12-22
---	------	--

Informational:

2	Misc	ESS has a crew working on filling in back of pond damn near BlackTwig/Lowenstein Dr. Also working on moving fill from along side of Lowenstein Dr from storm sewer construction. 6/6/22 ES
		ESS crew on site working on grading roadway from Lowenstein Dr to BlackTwig on west side of project. 6/7/22 ES
		ESS crew working on grading roadway in preparation for paving.. 7/12/22 ES
		ESS crew working on final grading for Black Twig. 7/14/22 ES
		ESS finish grading along Black Twig Cir. 7/15/22 ES
		Performed proof roll with 20.24 ton load on northern parking lot and all of Black Twig Cir. Only area with issue was Far East end near connection to existing parking lot where a sprinkler had saturated the ground. 7/16/22 ES

**Comments:**