

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Eric Sharp	Partial	Saturday, July 16, 2022

Corrective Action Required:

1	Misc	Performed proof roll with Cody from ESS, had one section ~100' on East side of roadway from station 20+40 to 21+40 proof rolled from station 17+50 to Lowenstein Dr and all other areas passed. 6/15/22 ES
		Performed proof roll; with 20.12 ton load, on parking lot on north side of apartments and Black Twig Cir. All areas were solid and passed. 6/17/22 ES
		Performed proof roll for curbs along Black Twig Cir and north side parking lot with a load of 19.85 tons. All areas were solid and passed. 6/27/22 ES
		Scheduling proof roll for base asphalt 7/16/22 @ 9am. 7/15/22 ES
		Performed proof roll with 20.24 ton load on northern parking lot and all of Black Twig Cir. Only area with issue was Far East end near connection to existing parking lot where a sprinkler had saturated the ground. 7/16/22 ES

Comments: