

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220747

Address: 1980 SE BLUE PKWY, Unit:2310, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Failed	Monday, July 18, 2022

Corrective Action Required:

1	Miscellaneous Correction	INSPECTION INCOMPLETE- REMOVE BORDERS BEFORE ANY FURTHER INSPECTION
---	--------------------------	---

- COMPLETE ELECTRICAL AND PLUMBING
- ENSURE ALL MC IS SUPPORTED AND SECURED
- LAND ALL ELECTRICAL AND LOW VOLT IN BOXES
- REMOVE ALL TEMP LIGHTING
- INSULATE WATER LINES PER CODE
- LABEL ALL DWV PER
- SUPPORT ALL LIGHTS AT OPPOSITE CORNERS
- SEAL ALL PENETRATIONS IN FIRE BARRIERS

Comments: